G R S App F IX 4]

194 -

File No 72-42

Previous References

( )

Serial Nos 5, 9

Mk R&D-139-38- 1, 2, 3, 6, 7

Later References

Mk 60-44-3, 4

GENERAL AND REVENUE SECRETARIAT

Serial Nos

Part B for NW 42

SUBJECT

Grant of enhanced rates to the contractors of chunkam and water supply

To

The D C Kolar
The comptroller
The D P H
The chief engineer P W D
L 5151-44 24 11 42

Send clear the proposal with certain observations

W 7 | 43

2104/2

Grant of enhanced rates to the Contractor of Chentamane water Supply (1)

General and Revenue Secretariat

MC File No 72 of 1942 [App F III—2

Serial No

From The Dir of P H
No C 204/41 42 dt 29 9 42

Requests sanction in the circumstances stated to the payment of to the Contractor of the Chentamane Water Supply at the estimates rates instead of at the tendered rates due to rise in the Cost of materials and labour

'Q' 1) Kind refce is invited to G O No C 965-68/139 38/ML dt 18 42 sanctioning an estimate for Rs 13,000/- for effecting improvements to the Chentamane water Supply, the Cost being met by Govt and the local and Council in equal proportions

2) It is stated that the tender of Mr to Venkatesiah Contractor of the work was accepted for Rs 11,628/- and orders to start the work were issued in June 1942 only after realisation of the Contributions due from the municipal Council In the meanwhile the Cost of labour due to importation in Connection with the Construction of our aerodrome at Kolar and the prices of materials have gone up and the Contractor has submitted a representation that he might be allowed the estimates rates instead of the tendered rates The excess would be only Rs 1372 which would be within the sanctioned estimate for Rs 13,000, The Director recommends that the Contractor may be allowed the benefit of the estimated rates as the present rates are very much higher and even if fresh tenders are called for the Cost would go up The recommendation of the Dir of P H may be forwarded for order

NOTE—Contn Sheet

WD 011 5—GPB—55 000— 1-10-41

Mr D S A - Pl bring up

22/10

22/10

Grant of enhanced rates to the Contractor

2164/L G. Lakshmanna's water supply

File No 72 2164/L of 1942 — General and Revenue Secretariat

Serial No

3) The estimate for improving the water supply to Chintamani is for Rs 13,000

According to the tendered rates, the work would cost Rs 11628/- i.e. there would be a saving of Rs 1372/-

Before beginning the work, the Contractor has requested that considering (a) the present rise in the cost of materials due to international situation and (b) the scarcity of labour, he may be paid at the estimated rates instead of tender rates

4) The Dist. of S.-H. states that the request is reasonable, as even if fresh tenders are called for, the cost of the work would be much more than the sanctioned estimate and accordingly recommends that the Contractor may be paid at the estimated rates instead of at the accepted tendered rates. In the circs reported, the recommendation made by the Dist. of S.-H. may be accepted, subject to the condition that there would be no excess over the estimate

In order

Law Secy 6/11/42

SECY LAW DEPT 4885 10 1942 GOVT OF MYSORE

5) Payment of the increased prices, he may be

Grant of enhanced rates to the Contractor

2164 / 1, 3189/L of Chintamani water supply (2)

General and Revenue Secretariat

File No 72 of 1942 2164/L [App F III-2

Serial No

We allowed that at the enhanced rate, the total will not exceed the estimate

Mr. R.S.G.

OFFICE OF THE MINISTER FOR L S G & P H
Date 12 11 42
No 3726

Draft G.O. herewith for approval

19/11

TYPI N
23 NOV 1942
GEN & P W SECTT

To,
The D.C. Kolar
The Comptroller
The Dy. P.W.
The Chief Engr.

L 5151-4 D 24.11.42

Sanctions the proposal

24/11/42

NOTE—Cont Sheet

WD C41 5—GPB—5,000—23-10-41

Serial No

D O No C 204-8/41-42
Encl 2

2164

P PARTHASARATHY Esq LMS BSSc
LRCP LRC DTM DPH
Director of Public Health

Office of the Director of Public Health
in Mysore

BANGALORE

Dated September 29 1942

The Secretary to Government,
Law Department, Bangalore

Enhanced rates claimed by the tendered contractor MrC Venkatesaiah for the work of improvement of water supply to Chintamani Town

---

Sir,

Adverting to Government Order No L 965-68/M1 139-38 dated 1st August 1941 sanctioning an estimate for Rs 13,000/- for improving the supply of water to Chintamani town, I have the honour to state that tenders for the work were called for by the Sanitary Engineer and the lowest tender of Mr C Venkatesaiah was accepted by this office in February 1942

The Sanitary Engineer in his letter No 347 dated 21st September 1942 reports that orders to start the work were issued in June 1942 after realisation of the contributions due for the work but that the Contractor has since submitted an application for allowing at least the estimated rates owing to the prices of materials having gone up in the meanwhile as a result of the War The Sanitary Engineer recommends the payment to the contractor at the estimated rates He states that even if fresh tenders are called for the cost of the work would be much more than the present sanctioned estimate There will be no excess over the estimate

I therefore request you to be so good as to obtain and convey sanction of Government to the payment for the work to the Contractor at the estimated rates instead of at the accepted tendered rates

A copy of letter No 347 dated 21st September 1942 of the Sanitary Engineer with a copy of its enclosure is enclosed herewith for the information of Government

I have the honour to be,

Sir,

Your most obedient servant,

Director of Public Health

KAJ

Letter No347 dated 21st September 1942 from the Sanitary Engineer, Bureau of Sanitary Engineering, Bangalore, to the Director of Public Health in Mysore, Bangalore

---

Subject - Enhanced rates claimed by the tendered contractor Mr C Venkatesaiah for the work of improvement of water supply to Chintamani town

---

I have the honour to state that for the work of improvements to water supply to Chintamani town, an estimate for Rs 13,000/- was sanctioned in G O No L 965-68/M1 139-38-9 dated 1 8 1941 Tenders were called for and the lowest tender of Mr C Venkatesaiah was accepted, vide Director of Public Health's No C 204-6 dated 10th February 1942 Orders to start the work were issued in June 1942 after realisation of the contributions due for the work

The contractor has since submitted an application claiming enhanced rates for reasons adduced by him in his application which is enclosed herewith According to his tendered rates, the work would cost Rs 11,628/- as against the estimate of Rs 13,000/- Considering the present rise in the cost of materials due to international situation and also to the paucity of labour o ing to its importation for the construction of Aerodrome at Kolar cost of labour also has considerably risen I therefore consider that the request of the contractor to be paid at estimate rates instead of his tender rates is reasonable Even if fresh tenders are called for, the cost of the work would be much more than the present sanctioned estimate Under these circumstances, sanction of Government may kindly be obtained for the payment to the contractor sanctioned estimated rates Early orders may kindly be obtained and communicated Pending sanction of Government, orders may kindly issue to allow the contractor to commence work on the conditions recommended above I have also personally discussed the case with you last week and request urgent approval

---

"Copy"

Director of Public Health

To

The Sanitary Engineer,
Bureau of Sanitary Engineering, Bangalore

Respected Sir,

I had submitted my tender on 12th January 1942 for the improvement of water supply to Chintamani town The tender was accepted but permission to start the work was delayed on account of the failure of Chintamani Municipality to remit the amount which they had to contribute towards the works

I received this day a communication dated 2nd June 1942 from the Sub Overseer asking me to start the work immediately I regret that I have got to state, that owing to war conditions the prices of materials have gone up beyond one's expectation, and it is not possible for me to undertake the work at the then tender rates If you kindly allow me, at least the estimated rates, which are far below the present estimate rates, because the estimate was prepared two years ago, I shall be glad to undertake the work under you, although even these rates bring me no profits May I request you to permit me to begin the work at the estimated rates? On receipt of your permission, I shall execute the necessary bond

Thanking you

I beg &c ,

Sd C Venkatesaiah
Contractor

"Copy"

Director of Public Health

G R S App F VI—G 2]

SUBJECT

Diary No of letter replied to

General and Revenue Secretariat

( )

the *193*

Date of issue 24.11 1942

Signed by Yer G R Rao

May this be —

(i) printed ?

(ii) treated as a standing order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the press ?

(vi) published in the Gazette Kannada Part ?

Section Jnl

File No 72-42

Serial No 9

Proceedings of the Government of His Highness the Maharaja of Mysore

Read—G.O No C 965-68/mC 139-38-

dy 1-8-1941 sanctioning an estimate for Rs 13,000/- for the improvement of water Supply to Chintamani town, the Cost being met by Govt and the local municipal Council in equal proportions

~~Order thereon No~~ 2) Letter No C 204/41-42 dy 29-9-1962 from the Deputy ~~Commissioner~~ Kolar stating that the tender of Mr C Venkatesiah Contractor of the Scheme for Water Supply to Chintamani referred to in the G.O read above was accepted ~~for Rs~~ for Rs 11,628/- against ~~the~~

the sanctioned estimate Rs 13,000/—

And recommending sanction that payment to the Contractor may be made at the estimated rates instead of at the accepted tendered rates, on account of the increased Cost of labour and Waterboy labour and adding that there would be no excess over the sanctioned estimate

Order No L 5151-4 d 24/11/42

Sanction The recommendation of the Director of P W is sanctioned, subject to the condition that the total payment should not exceed the sanctioned estimate for the work

2 The work should be started without any delay & completed before the close of the year for

for Secretary to Govt
Legal Law Deptt

20 The D C Kolar Dt.
" Comptroller
" Director of Pub Health
" Chief Engineer PWD

List of Enclosure

Copied by

Examined by

WD 0564—GPB—22,500—9 1 39

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS
THE MAHARAJA OF MYSORE

R e a d:-

Government Order No.L.965-68/41. 159-38-7 dated 1st August 1941 sanctioning an estimate for Rs.13,000/- for the improvement of water supply to Chintamani Town, the cost being met by Government and the Local Municipal Council in equal proportions.

2. Letter No.C.204/41-42 dated 29th September 1942 from the Director of Public Health stating that the tender of Mr. C. Venkatesiah, Contractor of the scheme for water supply to Chintamani Town referred to in the Government Order read above was accepted for Rs.11,628/- against the sanctioned estimate for Rs.13,000/- and recommending that payment to the contractor may be made at the estimated rates instead of at the accepted tendered rates, on account of the increased cost of materials and labour, and adding that there would be no excess over the sanctioned estimate.

Order No. L 5151-4/Rel 72-42-9

Dated, Bangalore the 24 November 1942.

The recommendation of the Director of Public Health is sanctioned, subject to the condition that the total payment should not exceed the sanctioned estimate for the work.

2. The work should be started without any delay and completed before the close of the official year.

By Order,
Secretary to Government,
Law Department.

To

The Deputy Commissioner, Kolar District, Kolar.
The Comptroller to the Government of Mysore.
The Director of Public Health in Mysore.
The Chief Engineer of Mysore, Public Works Department.

Fga/6.

GOVERNMENT OF MYSORE

No C 204-12 PUBLIC DEPARTMENT OF HEALTH

3189

Encl 460-41

DR P PARTHASARATHY L M S D S SC (Mad)
L R C P & S (Edin) D T M (Lond)
D P H (Camb)
Director of Health

DR (MRS) E DEUSSEN ROSENTHAL, M D
(HUB BE) D P H (DUSSELDF)
MCH A (BERLIN)
Organising Administrative Medical Officer

BUREAU OF MATERNITY CHILD AND OTHER WELFARE WORKS
Vani Vilas Centre, Vani Vilas Road
Bangalore
Mysore (S India) dated 16th November 1942

23

Sir,

Enhanced rates claimed by the tendered Contractor Mr. Venkatesiah, for the work of improvement of water supply to Chintamani Town -

In continuation of this office letter No C 204-8 dated 29th September 1942 requesting sanction of Government to the payment for the above work to the Contractor Mr C Venkatesiah, at the estimated rates instead of at the tendered rates accepted by this office, I write to state that the Contractor has not yet started the work as no orders of Government have been received As the Contractor may ask for revised rates, in view of the World situation, if there is further delay in commencing the work, I have this day instructed the Sanitary Engineer to permit the work to be started assuring the Contractor that

3189/L

that payment at sanctioned estimated rates will be made, in anticipation of sanction of Government to the proposal of this office made in letter No C 204-6 dated 29-9-42 referred to above -

I request you to kindly approve the action taken in the matter, with a view to avoid loss to Government

Yours sincerely,

G Ramachandra

To

G Narayanaswami Naidu, Esq , B A , B L ,
Secretary to Government,
Law Department, Bangalore

As Orders sanctioning the grant of enhanced rate to the Contractor of Chikkamandi Water Supply have issued today, No further action appears called for at the office. The will be filed after perusal — Law Secy

Sat. 24/11

24-11

SECY LAW DEPT 5561 1942 GOVT OF MYSORE